

NSRWTP UPDATED PROCUREMENT & PERFORMANCE SCHEDULE

Task	Design Packages 1-3	Design Package 4	Design Package 5	Design Package 6	Design Package 7
Procurement					
RFP	Completed	August 10, 2016	July 20, 2016	July 20, 2016	TBD
Mandatory Pre-Proposal Meeting	Completed	August 17, 2016	July 28, 2016	July 29, 2016	
Proposals Due	Completed	September 12, 2016	August 17, 2016	August 17, 2016	
Interview Shortlisted Firms	Completed	October 4, 2016	September 13, 2016	September 14, 2016	
Board Approval of Design Package Contracts	August 10, 2016	November 9, 2016	October 12, 2016	October 12, 2016	
Design					
Preliminary (0-20%)	August 2016 - March 2017				
Final (30 - 100%)	March 2017 - 2018-2021 (varies)				
Construction					
2018 - 2023					